


ACTIVITY	PLAN START	PLAN DURATION																																			
			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31				
<b>Persiapan Pekerjaan</b>																																					
Penandatanganan Kontrak	1	1	█																																		
Kick Off Meeting	2	1		█																																	
<b>Desain Ekspan Gedung NeuCentriX Karet Tengsin</b>																																					
Planning & Preparation	3	4		█	█	█	█																														
Conceptual design	7	5					█	█	█	█	█																										
Schematix design	12	7										█	█	█	█	█	█																				
Detail design	19	10																																			
Dokumen Pengadaan	29	3																																		█	
<b>Desain Gedung NeuCentriX Manado</b>																																					
Planning & Preparation	32	4																																			
Conceptual design	36	5																																			
Schematix design	41	7																																			
Detail design	48	10																																			
Dokumen Pengadaan	58	3																																			
<b>Desain Ekspan Gedung NeuCentriX Batuampar</b>																																					
Planning & Preparation	61	4																																			
Conceptual design	65	4																																			
Schematix design	69	7																																			
Detail design	76	10																																			
Dokumen Pengadaan	86	3																																			
<b>Closing Stage</b>																																					
Deliverables Submission	89	1																																			
Project Handover	90	1																																			

Jakarta, 19 September 2023



Direktur

# a Pelaksanaan na Gedung NeuCentriX Tahun 2023

